NAME OF THE WORK: Package-1, includes 10 works of Rs.80.00 Lakhs:1) Addition and alteration works and construction of Tiolet at Existing Help point building at Hegdenagara in Ward No. 06 Byatarayanapura Sub Division 2)Construction of Lead of Drains to Connect storm water drains at Bhagyashree layout, in Ward no.06 Byatarayanapura Sub Division 3)Constructing Drains in Hegadenagara Hindu Burial Ground in Ward no . 06 Byatarayanapura Sub Division 4)Construction of toilets in Dasarahalli in ward No. 06 Byatarayanapura Sub Division 5)Detailed Estimate for the Work of Repairs and Maintenance of Existing Dry waste collection center Building at Hegdenagara in Ward No. 06 Byatarayanapura Sub Division 6)Maintenance of community property including parks in ward no 07 byatarayanapura 7)Improvements to footpath of vinayaka layout 1st stage main road in ward no.07, Byatarayanapura 8)Maintenance of general/public toilets in Ward No. 07 Byatarayanapura. 9)Maintenance of crematorium burial grounds and office maintenance in ward No.07 byatarayanapura. 10)Desilting of Storm Water Drains in ward no:07 Byatarayanapura

EMB

Third and Final Bill

Pre-Measurement Sheet

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: Package-1, includes 10 works of Rs.80.00 Lakhs 1) Addition and alteration works and construction of Tiolet at Existing Help point building at Hegdenagara in Ward No. 06 Byatarayanapura Sub Division 2)Construction of Lead of Drains to Connect storm water drains at Bhagyashree layout, in Ward no.06 Byatarayanapura Sub Division 3)Constructing Drains in Hegadenagara Hindu Burial Ground in Ward no . 06 Byatarayanapura Sub Division 4)Construction of toilets in Dasarahalli in ward No. 06 Byatarayanapura Sub Division 5)Detailed Estimate for the Work of Repairs and Maintenance of Existing Dry waste collection center Building at Hegdenagara in Ward No. 06 Byatarayanapura Sub Division 6)Maintenance of community property including parks in ward no 07 byatarayanapura 7)Improvements to footpath of vinayaka layout 1st stage main road in ward no.07, Byatarayanapura 8)Maintenance of general/public toilets in Ward No. 07 Byatarayanapura. 9)Maintenance of crematorium burial grounds and office maintenance in ward No.07 byatarayanapura. 10)Desilting of Storm Water Drains in ward no:07 Byatarayanapura

PREMEASUREMENT SHEET

Client		Sri Gopi Reddy, #03, 1st cross, 1st main, Ramachandrappa layout, Veeranna palya, Arabic college(P), Bangalore-560045							
Chainage in m		Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
From	To								
Item No.2		KSRB 2-2.1 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No, KBS 2.1(a) / 2.3.5, No. 5/ Item No. 2.3/ PWD SR 2016-17							
Measurements taken on		01-08-2024							
		Quantity Measured in 1st RA Bill						22.50	
		Present Bill Measurements							
		Addition and alteration works and construction of Tiolet at Existing Help point building at Hegdenagara in Ward No. 06 Byatarayanapura Sub							
		Footing							
		Along long Direction	Cum	7	1.50	1.5	1.5	23.63	
		Construction of to toilets in Dasarahalli in ward no 06 Byatarayanapura							
		SSM Footing							
		Along long direction	Cum	1	3.25	0.9	0.75	2.19	
		Along short direction	Cum	1	0.95	0.9	0.75	0.64	
		Repairs and Maintenance of Existing Dry waste collection center Building at Hegdenagara in ward no 06 Byatarayanapura Sub Division							
		SSM Footing (Hegdenagar grave yard Compound wall)							
		Compound Wall	Cum	1	131	0.60	1.05	82.53	
		2nd main road 8th cross - Hegdenagar	Cum	1	15	6.65	0.30	29.93	
			Cum	1	15	7.15	0.30	32.18	
			Cum	1	12	7.65	0.30	27.54	
							Total executed quantity	**221.13**	
							Qty Carried to Summary	**221.13**	

CBFC 2nos V 7/8/2024

Scanned by CamScanner

Chainage in m From	Chainage in m To	Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
Item No.3		KSRB-4-1.3 : Providing and laying in position plain cement concrete of mix M 7.5 withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2, No. 12/ Item No. 4.3/ PWD SR 2016-17 With Area							
Measurements taken on		10.08.2024							
		Addition and alteration works and construction of Tiolet at Existing Help point building at Hegdenagara in Ward No. 06 Byatarayanapura Sub							
		Footing							
		Along long Direction	Cum	7	1.50	1.50	0.15	2.36	
							Sub Total	**2.36**	
		Repairs and Maintenance of Existing Dry waste collection center Building at Hegdenagara in ward no 06 Byatarayanapura Sub Division							
		Below SSM Footing							
		Compound Wall	Cum	1	131	0.60	0.15	11.79	
		2nd main road 8th cross	Cum	1	15	6.65	0.15	14.96	
			Cum	1	15	7.15	0.15	16.09	
			Cum	1	12	7.65	0.15	13.77	
							Sub Total	**56.61**	
							Total executed quantity	**58.97**	
							Qty Carried to Summary	**58.97**	

CONTRACTOR

ASSISTANT ENGINEER 10.8.2024

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

Chainage in m From	Chainage in m To	Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
Item No.4		With Area Weightage @ 6%							
Measurements taken on		14.08.2024							
		Quantity Measured in 1st RA Bill						37.35	
		Present Bill Measurements							
		Construction of to toilets in Dasarahalli in ward no 06 Byatarayanapura							
		Below SSM Footing							
		Along long direction	Cum	1	3.05	0.60	0.15	0.27	
		Along short direction	Cum	1	1.30	0.60	0.15	0.12	
		Near Heath center	Cum	1	14.65	5.3	0.15	11.65	
			Cum	1	9.9	5.3	0.15	7.87	
			Cum	1	9.3	1	0.15	1.40	
							Total executed quantity	58.65	
							Qty Carried to Summary	58.65	

CONTRACTOR

ASSISTANT ENGINEER 14.08.2024

ASSISTANT EXECUTIVE ENGINEER 14/8/24

Scanned by CamScanner

Chainage in m From	Chainage in m To	Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
Item No.5		KSRB 5.2-2 Providing and constructing granite / trap / basalt rubble stone masonry in foundation with mud mortar 1:8, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5.1.13 Page No. 25/ Item No. 5.5/ PWD SR 2016-17							
Measurements taken on		16.08.2024							
		Present Bill Measurements							
		Repairs and Maintenance of Existing Dry waste collection center Building at Hegdenagara in ward no 06 Byatarayanapura Sub Division							
		SSM Footing							
		Compound Wall	Cum	1	131	0.60	0.90	70.74	
		Total executed quantity						70.74	
		Qty Carried to Summary						70.74	

CONTRACTOR

16.08.2024
ASSISTANT ENGINEER

16/8/2024
ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

Chainage in m From	Chainage in m To	Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
Item No.7		KSRB 4.2.2 : Providing and laying in position Reinforced cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @0.459cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications. Specification. No. KBS 4.1,4.6,								
Measurements taken on		22.08.2024 and 14.10.2024							
		Quantity Measured in 1st RA Bill						3.60	
		Present Bill Measurements							
		Addition and alteration works and construction of Tiolet at Existing Help point building at Hegdenagara in Ward No. 06 Byatarayanapura Sub							
		Footing							
		Along long Direction	Cum	7	1.50	1.50	0.4	6.30	
		Pedestal							
		Along long Direction	Cum	7	0.45	0.45	0.95	1.35	
							Sub Total	7.65	
		Construction of to toilets in Dasarahalli in ward no 06 Byatarayanapura							
		Plinth Beam							
		Along long direction	Cum	2	3.25	0.20	0.3	0.39	
		Along short direction	Cum	2	1.10	0.20	0.3	0.13	
		Through lintel							
		Along long direction	Cum	2	3.25	0.20	0.20	0.26	
		Slab							
		Toilet	Cum	1	3.25	1.50	0.15	0.73	
		Beam							
		Along long direction	Cum	2	3.25	0.20	0.15	0.20	
		Along short direction	Cum	3	1.30	0.20	0.15	0.12	
							Sub Total	1.83	
							Total executed quantity	13.07	
							Qty Carried to Summary	13.07	

to be paid 9.47

22.08.2024

CBFC 14/10/2024

CONTRACTOR

14.10.2024
ASSISTANT ENGINEER

14/10/2024
ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

Chainage in m		Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
From	To								
Item No.8		KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3 Page No. 17/ Item No. 4.46/ PWD SR 2016-17							
Measurements taken on		19.08.2024 and 28.09.2024							
		Addition and alteration works and construction of Tiolet at Existing Help point building at Hegdenagara in Ward No. 06 Byatarayanapura Sub							
		Footing	tonne	From Steel Calculation Sheet				0.78	
		Pedestal	tonne	From Steel Calculation Sheet				0.33	
		Construction of to toilets in Dasarahalli in ward no 06 Byatarayanapura							
		Plinth beam	tonne	From Steel Calculation Sheet				0.18	
		Lintel	tonne	From Steel Calculation Sheet				0.06	
		Roof Slab	tonne	From Steel Calculation Sheet				0.16	
		Beam	tonne	From Steel Calculation Sheet				0.18	
				Total executed quantity				**1.68**	
				Qty Carried to Summary				**1.68**	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

roject ame	NAME OF THE WORK: Package-1, includes 10 works of Rs.80.00 Lakhs 1) Addition and alteration works and construction of Tiolet at Existing Help point building at Hegdenagara in Ward No. 06 Byatarayanapura Sub Division 2)Construction of Lead of Drains to Connect storm water drains at Bhagyashree layout, in Ward no.06 Byatarayanapura Sub Division 3)Constructing Drains in Hegadenagara Hindu Burial Ground in Ward no . 06 Byatarayanapura Sub Division 4)Construction of toilets in Dasarahalli in ward No. 06 Byatarayanapura Sub Division 5)Detailed Estimate for the Work of Repairs and Maintenance of Existing Dry waste collection center Building at Hegdenagara in Ward No. 06 Byatarayanapura Sub Division 6)Maintenance of community property including parks in ward no 07 byatarayanapura 7)Improvements to footpath of vinayaka layout 1st stage main road in ward no.07, Byatarayanapura 8)Maintenance of general/public toilets in Ward No. 07 Byatarayanapura. 9)Maintenance of crematorium burial grounds and office maintenance in ward No.07 byatarayanapura. 10)Desilting of Storm Water Drains in ward no:07 Byatarayanapura
Client	Sri Gopi Reddy, #03, 1st cross, 1st main, Ramachandrappa layout, Veeranna palya, Arabic college(P), Bangalore-560045
escription	Steel calculation sheet

PREMEASUREMENT SHEET

Third & Final Bill

	Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
Chainage			mm			m	m	m	m	kg/m	Kg's
rom To											
Item No.8	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3 Page No. 17/ Item No. 4.46/ PWD SR 2016-17										
Measurements taken on											
	Isolated Footings										
	C1										
	Bars Along Long Direction	7	20	15	105	1.50	0.0	1.50	157.50	2.46615	388.42
	Bars Along Short Direction	7	20	15	105	1.50	0.0	1.50	157.50	2.46615	388.42
	Pedestal										
	P1	7	25	10	70	0.95	0.00	0.95	66.50	3.85	256.25
	Rectangle Rings @ 150 c/c	7	10	9	63	1.80	0.00	1.80	113.40	0.62	69.92
	Plinth Beam										
	PB1(200X300)	2									
	Along long direction										
	top bars		25	2	4	3.85	0.00	3.85	15.40	3.85	59.34
	bottom bars		25	2	4	3.25	0.00	3.25	13.00	3.85	50.09
	2LGD 8# stirrups @ 120C/C		8	28	56	1.00	0.00	1.00	56.17	0.39	22.16
	PB1(200X300)	2									
	Along long direction										
	top bars		25	2	4	1.70	0.00	1.70	6.80	3.85	26.20
	bottom bars		25	2	4	1.10	0.00	1.10	4.40	3.85	16.95
	2LGD 8# stirrups @ 120C/C		8	10	20	1.00	0.00	1.00	20.33	0.39	8.02

1285.78

CONTRACTOR

ASSISTANT ENGINEER 19.08.2024

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

Project name	**NAME OF THE WORK: Package-1, includes 10 works of Rs.80.00 Lakhs 1) Addition and alteration works and construction of Tiolet at Existing Help point building at Hegdenagara in Ward No. 06 Byatarayanapura Sub Division 2)Construction of Lead of Drains to Connect storm water drains at Bhagyashree layout, in Ward no.06 Byatarayanapura Sub Division 3)Constructing Drains in Hegadenagara Hindu Burial Ground in Ward no . 06 Byatarayanapura Sub Division 4)Construction of toilets in Dasarahalli in ward No. 06 Byatarayanapura Sub Division 5)Detailed Estimate for the Work of Repairs and Maintenance of Existing Dry waste collection center Building at Hegdenagara in Ward No. 06 Byatarayanapura Sub Division 6)Maintenance of community property including parks in ward no 07 byatarayanapura 7)Improvements to footpath of vinayaka layout 1st stage main road in ward no.07, Byatarayanapura 8)Maintenance of general/public toilets in Ward No. 07 Byatarayanapura. 9)Maintenance of crematorium burial grounds and office maintenance in ward No.07 byatarayanapura. 10)Desilting of Storm Water Drains in ward no:07 Byatarayanapura**
Client	**Sri Gopi Reddy, #03, 1st cross, 1st main, Ramachandrappa layout, Veeranna palya, Arabic college(P), Bangalore-560045**
Description	**Steel calculation sheet**

PREMEASUREMENT SHEET

Third & Final Bill

Chainage From	Chainage To	Description	Nos	BAR DIA	No. Bars	Total No. bars	L	Crank length (42d)	Actual Length	Total Length	Weight	Total weight
				mm			m	m	m	m	kg/m	Kg's
		Roof Slab										
		16# @100 c/c main bars alt	1	16	26	26	1.50	0.00	1.50	39.00	1.58	61.56
		16# @100 c/c crank bars alt	1	16	26	26	1.50	0.00	1.50	39.00	1.58	61.56
		10# @150 c/c distribution bars	1	10	16	16	3.25	0.00	3.25	52.00	0.62	32.06
		Beam										
		Along long direction	2									
		top bars		25	2	4	3.85	0.00	3.85	15.40	3.85	59.34
		bottom bars		20	2	4	3.45	0.00	3.45	13.80	2.47	34.03
		2LGD 10# stirrups @ 150C/C		10	24	48	1.00	0.00	1.00	48.00	0.62	29.59
		Along Short direction	3									
		top bars		25	2	4	1.90	0.00	1.90	7.60	3.85	29.29
		bottom bars		20	2	4	1.50	0.00	1.50	6.00	2.47	14.80
		2LGD 10# stirrups @ 150C/C		10	11	22	1.00	0.00	1.00	22.00	0.62	13.56
		Lintel										
		Along long direction										
		Top Bars	2	16	2	4	3.25	0.00	3.25	13.00	1.58	20.52
		Bottom Bars	2	16	2	4	2.85	0.00	2.85	11.40	1.58	17.99
		2LGD 8# stirrups @150C/C	2	10	20	40	0.80	0.00	0.80	32.00	0.62	19.73
											Sub Total	**1679.81**

CONTRACTOR

ASSISTANT ENGINEER 28.09.2024

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

Chainage in m From	Chainage in m To	Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
Item No.17		KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 Page No. 15/ Item No. 4.29.2/ PWD SR 2016-17							
Measurements taken on		28.09.2024							
		Construction of to toilets in Dasarahalli in ward no 06 Byatarayanapura							
		Slab							
		Toilet	Sqm	1	3.25	1.5		4.88	
							Total executed quantity	**4.88**	
							Qty Carried to Summary	**4.88**	

CONTRACTOR

ASSISTANT ENGINEER 28.09.2024

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

Chainage in m From	Chainage in m To	Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
Item No.32		KSRB-4-1.3 : Providing and laying in position plain cement concrete of mix M 1:4:8 withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2, No. 12/ Item No. 4.3/ PWD SR 2016-17							
Measurements taken on		10.08.2024							
		Quantity Measured in 2nd RA Bill						**21.46**	
		Present Bill Measurements							
		Repairs and Maintenance of Existing Dry waste collection center Building at Hegdenagara in ward no 06 Byatarayanapura Sub Division							
		Above SSM							
		Compound Wall	Cum	1	131	0.60	0.15	11.79	
		Coping concrete	Cum	1	131	0.20	0.10	2.62	
							Total executed quantity	**35.87**	
							Qty Carried to Summary	**35.87**	

To be paid 14.41

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXCECUTIVE ENGINEER

Scanned by CamScanner

Chainage in m From	Chainage in m To	Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
Item No.41		KSRB 4-6.7 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour complete as per specifications. Specification NO KBS 4.6.2 Page No. 17/ Item No. 4.34/ PWD SR 2018-19							
Measurements taken on		19.08.2024 and 28.09.2024							
		Quantity Measured in 2nd RA Bill						**420.00**	
		Present Bill Measurements							
		Construction of to toilets in Dasarahalli in ward no 06 Byatarayanapura							
		Plinth Beam							
		Along long direction	Sqm	4	3.25		0.3	3.90	
		Along short direction	Sqm	4	1.10		0.3	1.32	
		Beams							
		Along long direction	Sqm	4	3.25		0.15	1.95	
		Along short direction	Sqm	6	1.3		0.15	1.17	
		Total executed quantity						**428.34**	
		Qty Carried to Summary						**428.34**	

To be paid 8.34

CQ FC 28/9/24

CONTRACTOR

ASSISTANT ENGINEER 28.9.24

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

Chainage in m From	Chainage in m To	Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
Item No.50		KSRB- 4-1.5 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300 kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregares @ 0.43 cum with superplastisiser @ 3lts confirming to IS9103-1999 reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications, specification. No. KBS 4.1,4.2,pg No. 13/							
Measurements taken on		28.08.2024							
		Construction of to toilets in Dasarahalli in ward no 06 Byatarayanapura							
		Toilet							
		Above SSM Footing							
		Along long direction	Cum	1	3.05	0.60	0.15	0.27	
		Along short direction	Cum	1	1.30	0.60	0.15	0.12	
		Near Heath center	Cum	1	14.65	5.30	0.15	11.65	
			Cum	1	9.90	5.30	0.15	7.87	
			Cum	1	9.30	1.00	0.15	1.40	
		Total executed quantity						**21.30**	
		Qty Carried to Sumonary						**21.30**	

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

Chainage in m		Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
From	To								
	55	KSRB 5.3-1:Providing and constructing granite /trap/basalt size stone masonry in foundation with cement mortar 1:6, stone hammered dressed in courses not less than 20cms hign, bond stones at two m apart in each course including cost of materials, labour, curing etc., complete as per specifications.(P-25. Item No. 5.6)							
Measurements taken on		18-09-2024							
		Quantity Measured in 1st RA Bill						28.19	
		Present Bill Measurements							
		Construction of to toilets in Dasarahalli in ward no 06 Byatarayanapura							
		SSM Footing							
		Along long direction	Cum	1	3.05	0.60	0.60	1.10	
		Along short direction	Cum	1	1.30	0.60	0.60	0.47	
							Total executed quantity	29.75	
							Qty Carried to Summary	29.75	

to be paid 1.56

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner

Chainage in m		Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
From	To								
107		KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms, in depth, compacting each deposited layers by ramming after watering with lead upto 50m, and lift upto 1.5m, including cost of all labour complete as per specifications, specification. (P.NO - 6, I.NO - 2.11, PWD SR 16-17)							
Measurements taken on		20.08.2024							
		Addition and alteration works and construction of Tiolet at Existing Help point building at Hegdenagara in Ward No. 06 Byatarayanapura Sub							
		Filling Available of Excavated Earth							
		Earth Work Excavation	Cum		**From Item No.02**			23.63	
		PCC for Footing	Cum		**From Item No.03**			-2.36	
		Footing Concrete Quantity	Cum		**From Item No.07**			-7.65	
							Total executed quantity	13.62	
							Qty Carried to Summary	13.62	

-Nil-

CONTRACTOR

ASSISTANT ENGINEER 20.08.2024

ASSISTANT EXECUTIVE ENGINEER 20/8/2024

Scanned by CamScanner

Chainage in m From	Chainage in m To	Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
EL		KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2, Pg No 16, Item No 4.28							
Measurements taken on		12.08.2024							
		Addition and alteration works and construction of Tiolet at Existing Help point building at Hegdenagara in Ward No. 06 Byatarayanapura Sub							
		Footing							
		Along long Direction	Cum	7	6		0.4	16.80	
		Pedestal							
		Along long Direction	Cum	7	1.80		0.95	11.97	
							Total executed quantity	**28.77**	
							Qty Carried to Summary	**28.77**	

CONTRACTOR

ASSISTANT ENGINEER 12.08.2024

ASSISTANT EXCECUTIVE ENGINEER 12/8/24

Scanned by CamScanner

Chainage in m From	Chainage in m To	Description of Item	Unit	No	L (m)	B (m)	D (m)	Qty	Remarks
E7		KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift, complete as per specifications. Specification No. KBS Pg No 7, Item No 2.15							
Measurements taken on		09-08-2024							
		Construction of to toilets in Dasarahalli in ward no 06 Byatarayanapura							
		Toilet building							
		SSM Footing							
		Along long direction	Cum	1	3.25	0.9	0.15	0.44	
		Along short direction	Cum	1	0.95	0.9	0.15	0.13	
		Repairs and Maintenance of Existing Dry waste collection center Building at Hegdenagara in ward no 06 Byatarayanapura Sub Division							
		Compound wall	Cum	1	131	0.6	0.15	11.79	
							Total executed quantity	**12.36**	
							Qty Carried to Summary	**12.36**	

9/8/2024

CONTRACTOR

09-08-2024
ASSISTANT ENGINEER

9/8/2024
ASSISTANT EXECUTIVE ENGINEER

Scanned by CamScanner